



Installation and Operating Guide Document No. 1788-57

# BioSafe® Hybrid Cleanroom Installation © Copyright 2024 Terra Universal Inc. All rights reserved. • Revised Jul. 2024



Terra Universal, Inc. • TerraUniversal.com • 800 S. Raymond Ave. • Fullerton, CA 92831 • TEL: (714) 578-6000 • FAX: (714) 578-6020



Installation and Operating

Guide

## BioSafe® Hybrid Cleanroom Installation © Copyright 2017 Terra Universal Inc. All rights reserved. • Revised August 2017 • Document No. 1800-93

## **Table of Contents**

| 1.0 | Introduction                                 | 3 |
|-----|--|---|
| 2.0 | Base & Window Installation                   | 4 |
| 2.  | 1 Recess Base Installation                   | 4 |
| 2.2 | 2 Flush Window Installation                  | 9 |
| 2.3 | 3 Clamp Frame Door Installation              | 3 |
| 3.0 | Door Frame Installation1                     |   |
| 4.0 | Wall Panel Installation1                     |   |
| 4.  | 1 Concealed Suspended Ceiling Installation 1 | 8 |
| 5.0 | Coving Installation 2                        | 0 |
| 6.0 | Specifications 2                             | 1 |
| 7.0 | Warranty 2                                   | 1 |



Installation and Operating

Guide

## **BioSafe® Hybrid Cleanroom Installation**

© Copyright 2017 Terra Universal Inc. All rights reserved. • Revised August 2017 • Document No. 1800-93

#### **Proprietary Notice**

This manual pertains to proprietary devices manufactured by Terra Universal, Inc. Neither this document nor any portion of it may be reproduced in any way without prior written permission from Terra Universal.

#### **Safety Notice**

A thorough familiarity with all operating guidelines is essential to safe operation of the product. Failure to observe safety precautions could result in poor performance, damage to the system or other property, or serious bodily injury or death.

The following symbols are intended to call your attention to two levels of hazard involved in operation:

The information presented here is subject to change without notice.

#### 1.0 Introduction

This manual provides information on installing your Terra Universal BioSafe® Hybrid Cleanroom.

Terra Universal makes no warranties applying to information contained in this manual or its suitability for any implied or inferred purpose. Terra Universal shall not be held liable for any errors this manual contains or for any damages that result from its use.



Cautions are used when failure to observe instructions could result in significant damage to equipment.



Warnings are used when failure to observe instructions or precautions could result in injury or death.



.

Lay out base channel


according to cleanroom plan Drill ¼" diameter holes for fixing at 24"

centers


Fix with hammer fixing or similar to suit floor substrate

## 2.0 Base & Window Installation

2.1 Recess Base Installation








- Corners should be mitered and fixed
- Channel should be laid up to location of door structural opening







 Once recess channel base is complete, ensure it is square by measuring diagonals to avoid issues with wall panel construction

Place the top section of the recess base onto the bottom channel section






- Fix one end of the top section to the bottom section at the desired height using .3/4" x 1/8" self-drilling, self-tapping screws
- Level the top of the recess base and fix at 16" centers as you go to provide a level base for panels to be fitted to




 The panels are located onto base section using the inbuilt bottom edge box section in the panels. Once located, the panels can be sealed to the base section if required by the specification.






- Fit the aluminum tongue into the preformed corner, sealing the joint to customer specification (see below for detail of joint sealing options)
- Slot the first wall panel into place and ensure it is plumb and level with the pre-formed corner once slotted into place






- Wall panels should be constructed progressively, fitted alternatively on adjacent walls either side of the preformed corner
- After each of the first 4 panels have been fitted, ensure that are plumb and level. Shims can be used under or inside the base channel if panels need to be levelled.






2.2 Flush Window Installation









- Fit the window base panel (which is always 4-sided) adjacent to the wall panel in the channel base
- Cut 2 lengths of aluminum tongue to fill in the top channel of the base panel, and the top channel of the window
- Fit one of the aluminum tongue sections into the top of the base channel, sealing as required (as per wall panels)
- Fit the window panel onto the vertical and horizontal tongues





- Fit second cut aluminum tongue on top of window panel
- Fit window header panel (which may be 3 or 4-sided depending on specification) on top of window panel and ensure all panels are plumb and level





• Once window panels are plumb and level, standard wall panel construction can be resumed




For the door, form the "U" shape frame using the back profile, mect form the "U" using the front profile

### 3.0 Door Frame Installation


Terra Universal, Inc. • TerraUniversal.com • 800 S. Raymond Ave. • Fullerton, CA 92831 • TEL: (714) 578-6000 • FAX: (714) 578-6020



#### 3.1 Clamp Frame Door Installation








• Cut 2 lengths of aluminum tongue to fit above the door frame to which the header panel will be fixed









### 4.0 Wall Panel Installation

- Assemble together the U frame pushing the back profile (inside of the room) to the front profile (outside of the room)
- Keep the wall panel in the middle until the two profiles are flush to the wall
- Fix the profiles using sheet metal screws




• After fixing the U frame into the wall panels, add the panel union to the wall panels over the U frame, and slide the door header panel to complete






#### 4.1 Concealed Suspended Ceiling Installation



 Ceiling panels should start to be fitted before the wall panels reach a maximum span of ¼" to provide added structural stability


- Suspended ceiling hanging plates must be attached to the existing ceiling with appropriate fixings
- Fixings must be fitted with a maximum span dependent on ceiling loading as per specification and at a maximum of 48" intervals








### 5.0 Coving Installation



- Once the aluminum backer is in place, the coving can be clipped into place on the backer
- If necessary, a rubber hammer can be used to assist this





### 6.0 Specifications

| Available Dimensions | 10'W x 10'D x 8'H, 12'W x 12'D x 8'H, 8'W x 8'H x 8'D |
|----------------------|---|
| ISO Class            | ISO 5   |
| Materials            | Steel substrate walls                                 |
|                      | uPVC wall coating                                     |

#### 7.0 Warranty

https://www.terrauniversal.com/warranty



Thank you for ordering from Terra Universal!